

Jaipur Development Authority, Jaipur

Physical Progress

Upto January- 2015 in 2014-15

S.No.	Item	Unit	Target	Achievement	
				During the Month	upto the month
1	Roads	Km	1100.00	196.96	1299.71
2	Drain	Km	30.00	1.21	17.96
3	Sewerage	Km	95.00	1.20	15.04
4	Electric	Km	105.00	13.00	161.00

प.अ.सि.

Executive Engineer (TA Cell)
JDA, Jaipur

SE & TA to Director (Engg.)-II
JDA, Jaipur